



Phase 2B

In this slide show:

Second floor hallway installation.

December 17, 2012



Original lighting replicas and new lighting will be installed to illuminate the restored waiting area. The new interior lighting will be installed along the upper part of the wall.



A section of the east wall is completed with restored window and ornamental plaster work. This mock up portion will set the standard for the rest of the building. All ornamental plaster will be painted white similar to the color at Amtrak's current operating space.



Plaster column details shown cover the new structural steel, electrical conduit and related mechanical distribution system.



Left: New marble panels will cover the “footings” of the ornamental plaster columns.



Top: The top of the new plaster column will merge with the historic plaster ceiling. The new plaster is installed on metal studs.



Intricate details in the original plaster is preserved in the new replicas. The shadow of another object graces the plaster replica.



The shear wall shown will be covered with new plaster. Circular windows will also be installed to match the originals shown below.





The original plaster ceiling is in surprisingly great condition. Additional seismic attachments will be installed to strengthen it.



New structural steel shown along the 2nd floor balcony will eventually be covered with plaster.



New brass hand rail will wrap around the perimeter of the 2nd floor balcony. The balcony will be accessible via Jackson Plaza and a new staircase adjacent to the quarter circle balcony.



Massive structural columns and seismic diagonal bracing separates the new stairwell and Women's restroom. Structural columns will receive fireproofing.





New marble panels will cover the lower part of the columns.



The Men's restroom shown on right is under construction.



Southwest slab section on the ninth floor is ready to receive concrete.



Sheet rock walls will box in the new Jackson plaza access hallway. A new elevator can be used to access the lower terminal area. The hallway's terrazzo floor will be restored.

